



Date: September 7, 2005



Proposed Plan Modification No. 36

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Village Academy – Middle School and High School Addition Projects

Recommendation: *I recommend the ½-Cent Sales Tax Oversight Committee approve the Proposed Plan Modification combining the Village Academy Middle School and High School Addition Projects.*

Description of Proposed Modification:

- This action combines the middle school and high school projects.
- Both projects would be completed in 2007 if this recommendation were approved.

Reason for Modification:

- Village Academy sits on a small 11-acre campus, which it shares with another school. Combining these projects is logical because coming back at a later date to build the high school spaces would be disruptive to the learning environment.
- Building the entire project at one time will save the cost of remobilization and an additional two years of inflation.

Additional Considerations:

-

Date: July 19, 2006



Proposed Plan Modification No. 69

½-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION

School/Project: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for various projects as indicated in the Project Status Report dated July 19, 2006.*

Description of Proposed Modification:

- This action revises the project budgets for various projects in accordance with the draft FY 2007-2011 Five-Year Capital Plan.
- The budgets included in the draft FY 2007-2011 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a 3% annual inflation rate; however, additional funds have been placed in Construction Contingency to account for a higher inflation rate.

Reason for Modification:

- Despite a recent decline in the residential construction market, the overall construction market continues to be very active as various projects currently underway are continuing. As reported at the April 28, 2006 ISSOC Meeting, a study by PBS&J reports construction cost escalation over the past few years has averaged approximately 23% per year.
- The continuation of this trend is supported by a June 16, 2006 press release by Turner Construction and a July 3, 2006 report by SKANSKA. These sources cite issues such as increased global demand for cement, aluminum, copper, and asphalt as well as rising oil prices exacerbated by global unrest which is driving up the costs for nearly all other construction materials and services that are either mined or delivered. They also note that the market is still very busy which is resulting in shortages of skilled labor and subcontractors.

Additional Considerations:

- The budgets for the Pre-K Centers at various schools are essentially unchanged, however, staff is in the middle of evaluating the various sites and we expect to have better budget information prior to finalizing the FY 2007-2011 5-Year Capital Plan. The Board has asked staff to add scope to these Pre-K Center projects if the budgets allow.
- Since the FY 2007-2011 5-Year Capital Plan is still in the development stage these budgets may be revised prior to the September 13, 2006 adoption. If they are revised they will be brought back to the ISSOC for review and approval.

Date: July 19, 2006



Proposed Plan Modification No. 76

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Village Academy High School Buildout

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the scope, opening date (from 2007 to 2009) and budget (from \$0 to \$2,323,288) for the Village Academy High School Project.*

Description of Proposed Modification:

- This action adds a separate project for the Village Academy HS buildout.

Reason for Modification:

- This was originally a separate project in the FY 2005-2009 5-Year Capital Plan, however, it was combined in order to achieve economies as this is a small site (see PPM #36).
- Due to rising construction costs the budget was not sufficient to build both the middle school and the high school, therefore the scope of the project had to be reduced. The reduction included deleting the buildout of the space needed for the high school.
- Due to hurricane repair expenses throughout the District there were not funds available in the contingency to increase the budget to cover the additional costs.
- The middle school project includes building the shell for the high school.

Additional Considerations:

- The school administrators have participated in all discussions and they have plans to work around the revised schedule during the interim period.
- Construction has begun on the site work for the middle school.

Date: April 18, 2007



Proposed Plan Modification No. 110

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Village Academy Middle School Addition

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Village Academy Middle School Addition from \$18,791,875 to \$19,136,025.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	

Reason for Modification:

- This revision is to cover the cost of replacing the tilt-wall contractor because the low bidder would not participate in the District's Master Controlled Insurance Program (MCIP). The second bidder was considerably higher and had to accelerate the work in order to make the schedule.

Additional Considerations:

- The District is continuing to monitor the effectiveness of the MCIP to determine if the expected cost savings will be realized. We have to complete several projects under the program to determine whether or not the refunds, when added to the savings on the premiums, will provide a net savings for the District.

Date: October 10, 2007



Proposed Plan Modification No. 130

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Various Projects

Recommendation: *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2008-2012 Five-Year Capital Plan.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

Reason for Modification:


1. This action revises the project budgets, timing of funding and opening dates for various projects in accordance with the FY 2008-2012 Five-Year Capital Plan approved by the School Board on September 5, 2008.
2. The budgets included in the FY 2008-2012 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a reasonable annual inflation rate. Additional funds have been placed in Construction Contingency for unanticipated increases.
3. Budget changes are typically for one of the following reasons: (1) reflect latest design phase (Schematic Design, Design Development or Construction Documents) estimate or negotiated Guaranteed Maximum Price, (2) reflect negotiated change orders, or (3) reflect revised inflation assumptions.
4. The only scope changes are: (1) reduction of the new Riviera Beach HS (03-MMM) from a 1,800 to 1,500 student capacity, and (2) increase planned capacity of Manatee ES Addition from 970 to 1,200 students.
5. The opening dates were revised for projects were revised due to issues associated with site acquisition in addition to funding. This is the case with the Pahokee Stadium, Pahokee Area MS (03-MM), and Royal Palm Beach Area ES (03-W).
6. The changes proposed are in large part the result of the need to cut approximately \$212 million from the 5-Year Capital Plan due to actual and projected decreases in funding as well and lower enrollment projections. Property tax, impact fees and Class Size Reduction revenues for FY 2008 were all lower than previously projected.
7. Staff implemented a prioritization process which was thoroughly feted amongst the School Board Members at several public meetings.
8. These changes are essentially the same as those presented to the ISSOC at the June 25, 2007 ISSOC Meeting. There have been no changes to the opening dates of any projects since that meeting, however, project budgets and some funding dates have been updated.

A report comparing the differences between the June 25th information and the current information is provided for reference.

Additional Considerations:

1. No project that was included in Referendum Plan has been deleted as a result of this action. Some projects have been rescheduled due to lower enrollment projections and/or funding.
2. No changes were made which would cause the District to violate School Concurrency, however, it is possible that some modulars, which are counted towards permanent capacity, may be needed at a few schools in order to meet the required Level of Service.
3. Most projects are funded in two fiscal years. The first fiscal year funding typically covers the cost of pre-construction activities including planning and design, and the second fiscal year of funding covers construction and furnishings.

Date: September 2, 2009



Proposed Plan Modification No. 153

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for the projects indicated below.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

Reason for Modification:

1. These projects have been completed and are being closed out with excess funds being returned to the District. There may be additional small amounts of funds to come back to the District after this approval. This is because we typically do not take all of the money out of the project until we are certain there are not any other unresolved issues.


Project	Current Budget	Proposed Budget
Allamanda Elementary Modernization	\$28,323,202	\$26,676,209
Barton Elementary Modernization	\$33,193,266	\$32,190,210
Boca Raton Middle Modernization	\$36,413,919	\$35,723,039
Congress Middle Modernization	\$31,367,517	\$31,195,971
Forest Park Elementary Modernization	\$30,870,768	\$30,283,761
J. F. Kennedy Middle Modernization	\$32,603,144	\$32,430,344
Palm Beach Gardens Elementary Mod	\$28,114,256	\$27,238,962
Palm Beach Gardens High Modernization	\$106,022,848	\$105,522,848
Rolling Green Elementary Modernization	\$25,799,272	\$25,654,724
Royal Palm School Modernization	\$44,267,281	\$43,192,283
Westward Elementary Modernization	\$32,342,879	\$31,992,878
Bak Middle School of the Arts Auditorium	\$4,993,477	\$4,876,705
Banyan Creek Elementary Addition	\$13,794,581	\$11,758,451
Benoist Farms Elementary Pre-K Addition	\$4,507,196	\$4,001,632
Boca Raton High Academy and Science	\$20,563,059	\$20,401,322
Carver Middle Addition	\$10,130,872	\$10,096,859

Cholee Lake Elementary Pre-K Addition	\$2,164,722	\$2,101,529
Citrus Cove Elementary Addition	\$14,289,747	\$14,022,535
Glades Central High Academy	\$9,577,320	\$8,995,217
Indian Pines Elementary Addition & Brick	\$13,424,520	\$12,472,269
Jerry Thomas Elementary Addition	\$15,611,674	\$15,533,464
Okeeheree Middle Addition	\$9,529,191	\$9,319,112
Relocatables & Modulares - Replacement	\$87,313,114	\$84,563,114
Village Academy - Middle School Addition	\$19,526,025	\$18,421,242
Totals:	\$654,743,850	\$638,664,680
Net Increase (Decrease):		(\$16,079,170)

Additional Considerations:

1. There was no reduction of the scope of these projects in order to achieve these savings.

Date: September 7, 2011



Proposed Plan Modification No. 164

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Various Projects as indicated below as part of the close-out process.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been or are very close to be completed and unused funds are being deducted from the project budgets.

Project	Current Budget	Proposed Budget	Closeout Status
Riviera Beach Area High (02-MMM)	\$2,500,000	\$49,816	Final
Everglades Elementary School (03-W)	\$27,378,116	\$25,778,116	Partial
Pine Jog Elem (03-Y)	\$37,367,546	\$36,271,087	Final
Sunset Palms Elem (03-Z)	\$29,324,120	\$29,234,887	Final
Allamanda Elementary Modernization	\$26,676,209	\$26,675,245	Final
Barton Elementary Modernization	\$32,190,210	\$32,120,210	Final
Boca Raton Middle Modernization	\$35,723,039	\$35,501,423	Final
J. F. Kennedy Middle Modernization	\$32,430,344	\$32,145,427	Final
Palm Beach Gardens High Modernization	\$105,522,848	\$105,372,737	Partial
Royal Palm School Modernization	\$42,092,283	\$40,642,282	Partial
Suncoast High Modernization	\$91,541,495	\$88,541,495	Partial
Alternative Schools Master Plan	\$75,000	\$0	Final
Banyan Creek Elementary Addition	\$11,758,451	\$11,716,748	Final
Belle Glade Elementary Addition & Pre-K	\$7,827,638	\$7,527,637	Partial
Benoist Farms Elementary Pre-K Addition	\$4,001,237	\$4,001,227	Partial
Boca Raton High Stadium	\$10,499,246	\$10,467,726	Final
Citrus Cove Elementary Addition	\$13,935,580	\$13,903,350	Final
Glades Central High Academy	\$9,036,270	\$9,027,280	Final
Jupiter Middle Addition	\$388,459	\$202,497	Final
Lake Worth Middle Core Addition	\$1,500,000	\$1,100,000	Partial
Manatee Elementary Addition	\$15,809,357	\$14,484,357	Partial
Okecheelee Middle Addition	\$9,319,111	\$9,313,940	Final
Pahokee High Stadium	\$13,223,422	\$13,223,362	Partial
Palm Beach Lakes High Auditorium	\$11,422,512	\$11,357,618	Final
Santaluces High Academy	\$8,171,162	\$8,162,279	Final
Village Academy - High School Addition (buildout)	\$1,700,000	\$1,019,658	Partial
Village Academy - Middle School Addition	\$18,421,242	\$18,384,099	Final

Wellington Elementary Addition	\$22,205,230	\$21,952,000	Partial
Wellington High Auditorium	\$13,190,890	\$12,624,905	Final
RAN	\$843,227	\$737,854	Final
Totals:	\$636,074,244	\$621,539,262	
Net Increase (Decrease):		(\$14,534,982)	

Additional Considerations:

1. The Alternative Education Master Plan was prepared by in-house staff at no additional cost to the District. (<http://www.palmbeachschools.org/planning/FYP2011/AlternativeEducationCover.asp>)
2. Staff continues to close out projects and returning funds to the Capital Budget.