



Date: April 6, 2005



Proposed Plan Modification No. 16

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Limestone Creek Elementary Classroom Addition

Recommendation: *I recommend the ½-Cent Sales Tax Oversight Committee approve the Proposed Plan Modification revising the project budget for Limestone Creek Elementary School Classroom Addition from \$8,445,377 to \$11,340,678.*

Description of Proposed Modification:

- This action revises the total project budget for the school.
- This action authorizes the use of contingency funds included in the Capital Plan.

Reason for Modification:

- Construction industry prices have continued to escalate throughout the country and especially in South Florida where the market has shown no signs of letting up following the hurricanes of 2004.
- The April 4, 2005 *Engineering News Record* indexes show inflation for construction continuing at an extraordinary high rate:

Cost Index	% Change Month	% Change Year
Construction	+0.6	+4.8
Building	+1.0	+6.7
Materials	+2.7	+11.9

- A March 23, 2005 *Wall Street Journal* article titled “Construction Sticker Shock” quoted an RS Means estimate of a 10.5% construction cost increase last year.
- Our construction managers are seeing even greater increases here in South Florida. One construction manager has found that the concrete bid for a middle school is twice what it was for the same school built two years ago.
- *Florida Construction News* reports that construction costs have experienced an increase of about 10% to 15% in the last six months due to cement shortage, rising fuel costs, a hike in steel prices, and an increase in overall demand.

Additional Considerations:

- The source of funds is the Capital Contingency.
- Contingency funds were included in the Plan to account for situations such as this.

Date: September 7, 2005



Proposed Plan Modification No. 38

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Indian Pines ES Addition and Limestone Creek ES Addition

Recommendation: *I recommend the ½-Cent Sales Tax Oversight Committee approve the Proposed Plan Modification revising the project budget for Indian Pines Elementary from \$11,477,732 to \$14,144,585 and for Limestone Creek Elementary from \$11,340,678 to \$13,858,753.*

Description of Proposed Modification:

- This action revises the project budget for these two school projects.

Reason for Modification:

- These schools are of the same design and both require replacement of their brick facades due to a lack of structural supports in the walls.
- The brick replacement is being added to the scope of these projects in order to get all of the work done at once and limit the disruption to the learning environment.

Additional Considerations:

- The School District received partial funding for the brick replacements at these schools after filing a lawsuit against the architect and contractors.

Date: January 10, 2007



Proposed Plan Modification No. 97

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Limestone Creek Elementary Addition & Brick

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Limestone Creek Elementary Addition & Brick from \$13,858,753 to \$13,917,213.*

Description of Proposed Modification:

- This action revises the project budget, but does not affect the opening date.


Reason for Modification:

- Despite the recent slow down in the residential sales market, the ongoing construction level of construction projects continues to put a strain on market resources including both labor and materials. The Guaranteed Maximum Price for this project was received by staff and thoroughly scrutinized to verify adequate subcontractor bids were received. Value engineering was also employed reduce project costs as much as possible without sacrificing programmatic needs or quality.

Additional Considerations:

- Adequate funding is available through sources other than the ½-Cent Sales Surtax in order to cover the additional cost.

Date: April 8, 2009



Proposed Plan Modification No. 149

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School(s)/Project(s): Elbridge Gale ES (02-U), Emerald Cove ES (02-JJ), Congress MS Modernization, Forest Park ES Modernization, Indian Ridge School Modernization, Palm Springs MS Modernization, Rolling Green ES Modernization, Boca Raton HS Academy & Science Bldg., Lake Worth MS Addition, Limestone Creek ES Addition, Palm Beach Lakes High Auditorium

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the project budgets for Elbridge Gale ES (02-U), Emerald Cove ES (02-JJ), Congress MS Modernization, Forest Park ES Modernization, Indian Ridge School Modernization, Palm Springs MS Modernization, Rolling Green ES Modernization, Boca Raton HS Academy & Science Bldg., Lake Worth MS Addition, Limestone Creek ES Addition, and Palm Beach Lakes High Auditorium.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been completed and are being closed out with excess funds being returned to the District. There may be additional small amounts of funds to come back to the District after this approval this is because we typically do not take all of the money out of the project until we are certain there are not any other unresolved issues.


Project	Current Budget	Proposed Budget
Elbridge Gale Elem (02-U)	\$18,720,535	\$18,646,212
Emerald Cove Middle (02-JJ)	\$34,840,064	\$34,634,593
Congress Middle Modernization	\$33,733,046	\$31,752,521
Forest Park Elementary Modernization	\$31,655,184	\$30,870,768
Indian Ridge School Modernization	\$15,602,791	\$15,574,917
Palm Springs Middle (Jefferson Davis) Mod	\$35,692,663	\$35,442,787
Rolling Green Elementary Modernization	\$26,536,388	\$25,799,272
Boca Raton High Academy and Science	\$20,778,818	\$20,563,059
Lake Worth Middle Addition	\$8,847,127	\$8,693,423

Limestone Creek Elem Addition & Brick	\$14,051,313	\$13,632,916
Palm Beach Lakes High Auditorium	\$12,130,808	\$11,811,377
Spanish River High Auditorium	\$9,917,339	\$9,743,663

Additional Considerations:

1. Staff recommends that the returned funds be used to complete other projects on the Referendum List. This will be accomplished through the 5-Year Capital Plan process.

Date: July 15, 2009



Proposed Plan Modification No. 150

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School(s)/Project(s): Elbridge Gale ES (02-U), Marsh Pointe ES (03-X), Emerald Cove ES (02-JJ), Sunset Palms ES (03-Z), Allamanda ES, Berkshire ES, Congress MS Modernization, Indian Ridge School Modernization, John F. Kennedy MS Modernization, Palm Beach Gardens ES Modernization, Palm Springs MS Modernization, Bak MSOA Auditorium, Boca Raton HS Stadium, Boynton Beach HS Academy, Indian Pines ES Addition & Brick Replacement, Indian Pines ES Pre-K Addition, Limestone Creek ES Addition & Brick Replacement, Pahokee HS Stadium, Palm Beach Lakes High Academy & Addition, Santaluces HS Academy, Spanish River HS Auditorium, Wellington Elementary Addition, and Wellington HS Auditorium.

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the project budgets for Elbridge Gale ES (02-U), Marsh Pointe ES (03-X), Emerald Cove ES (02-JJ), Sunset Palms ES (03-Z), Allamanda ES, Berkshire ES, Congress MS Modernization, Indian Ridge School Modernization, John F. Kennedy MS Modernization, Palm Beach Gardens ES Modernization, Palm Springs MS Modernization, Bak MSOA Auditorium, Boca Raton HS Stadium, Boynton Beach HS Academy, Indian Pines ES Addition & Brick Replacement, Indian Pines ES Pre-K Addition, Limestone Creek ES Addition & Brick Replacement, Pahokee HS Stadium, Palm Beach Lakes High Academy & Addition, Santaluces HS Academy, Spanish River HS Auditorium, Wellington Elementary Addition, and Wellington HS Auditorium.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been completed or are nearing completion, and they have excess funds which can be returned to the District. There may be additional small amounts of funds coming back to the District after this approval as we complete the closeout process for these and other projects.

Project	Current Budget	Proposed Budget
Elbridge Gale Elem (02-U)	\$18,646,212	\$18,631,765
Marsh Pointe ES (03-X)	\$21,937,817	\$21,413,071
Emerald Cove Middle (02-JJ)	\$34,634,593	\$33,939,695
Sunset Palms ES (03-Z)	\$30,065,316	\$29,334,204
Allamanda ES Modernization	\$28,978,930	\$28,323,202
Berkshire ES Modernization	\$28,602,807	\$28,256,135
Congress Middle Modernization	\$31,752,521	\$31,367,517
Indian Ridge School Modernization	\$15,574,917	\$15,563,026
John F. Kennedy MS Modernization	\$33,750,090	\$32,603,144
Palm Beach Gardens ES Modernization	\$28,675,511	\$28,114,256
Palm Springs Middle (Jefferson Davis) Mod	\$35,442,787	\$34,887,997
Bak MSOA Auditorium	\$5,000,000	\$4,993,477
Boca Raton HS Stadium	\$11,190,467	\$10,499,246
Boynton Beach HS Academy	\$10,715,000	\$9,923,889
Indian Pines ES Addition & Brick Replacement	\$13,440,520	\$13,424,520
Indian Pines ES Pre-K Addition	\$2,211,221	\$2,145,091
Limestone Creek Elem Addition & Brick	\$13,632,916	\$13,201,645
Pahokee HS Stadium	\$13,223,423	\$12,796,110
Palm Beach Lakes High Academy & Addition	\$15,621,191	\$14,334,615
Santaluces HS Academy	\$9,202,034	\$9,184,723
Spanish River High Auditorium	\$9,743,663	\$9,273,233
Wellington Elementary Addition	\$21,805,230	\$21,620,777
Wellington HS Auditorium	\$13,650,889	\$10,857,249
Totals:	\$447,498,055	\$434,688,587
Net Increase (Decrease):		(\$12,809,468)

Additional Considerations:

1. Staff recommends that the returned funds be used to complete other projects on the Referendum List and other School Board priorities. This will be accomplished through the 5-Year Capital Plan process.
2. There was no reduction of the scope of these projects in order to achieve these savings.

Date: January 19, 2011



Proposed Plan Modification No. 160

**1/2-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for the projects indicated below.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been completed and are being closed out with excess funds being returned to the District. There may be additional small amounts of funds to come back to the District after this approval. This is because we typically do not take all of the money out of the project until we are certain there are not any other unresolved issues.

Project	Current Budget	Proposed Budget	Closeout Status
Marsh Pointe Elem (03-X)	\$21,311,387	\$21,301,526	Final
Sunset Palms Elem (03-Z)	\$29,334,204	\$29,324,120	Partial
Berkshire Elementary Modernization	\$28,230,105	\$28,218,325	Final
Forest Park Elementary Modernization	\$30,282,454	\$30,266,904	Final
Palm Beach Gardens Elementary Mod	\$27,238,962	\$27,150,309	Final
Palm Springs Middle Modernization	\$34,887,997	\$34,869,138	Partial
Rolling Green Elementary Modernization	\$25,612,605	\$25,588,917	Final
Westward Elementary Modernization	\$31,752,878	\$31,745,825	Partial
Benoist Farms Elementary Pre-K Addition	\$4,001,632	\$4,001,237	Partial
Boynton Beach High Academy	\$10,630,589	\$10,620,034	Partial
Citrus Cove Elementary Addition	\$14,018,201	\$13,935,580	Partial
Dr. MM Bethune Elem Pre-K Addition	\$66,410	\$60,375	Final
Indian Pines Elementary Pre-K Addition	\$2,225,091	\$2,224,990	Partial
Lake Worth Middle Addition	\$8,441,621	\$8,423,383	Final
Limestone Creek Elem Addition & Brick	\$13,201,645	\$13,201,612	Final
Palm Beach Lakes High Auditorium	\$11,427,512	\$11,422,512	Partial
Santalucas High Academy	\$8,985,505	\$8,171,162	Final
South Olive Elementary Pre-K Addition	\$73,029	\$57,577	Final
Totals:	\$302,721,827	\$300,583,526	
Net Increase (Decrease):		(\$1,138,301)	

Additional Considerations:

1. There will continue to be budget changes, some minor and some large, as projects are closed out.