



Date: April 6, 2005



Proposed Plan Modification No. 11

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**School/Project:** Palm Beach Gardens High School Modernization

**Recommendation:** *I recommend the ½-Cent Sales Tax Oversight Committee approve the Proposed Plan Modification revising the opening date for Palm Beach Gardens High School Modernization Project from 2009 to 2008.*

**Description of Proposed Modification:**

- This action modifies the opening date for the high school from 2009 to 2008.

**Reason for Modification:**

- Funding is expected to be available in time to allow this school to start earlier than previously planned.
- Starting construction early is expected to save one year of construction inflation. Staff will bring back a request for a budget modification for approval should the guaranteed maximum price (GMP) come in lower than budgeted.

**Additional Considerations:**

- Early completion of this school will make approximately thirty (30) relocatable classrooms available for other schools and will likely save the cost of purchasing and installing additional relocatable classrooms at this school. This will save the District money and help other schools with class size reduction.

Date: September 7, 2005



Proposed Plan Modification No. 29

## ½-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION

**School/Project:** Various Projects

**Recommendation:** *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2006-2010 Five-Year Capital Plan.*

### Description of Proposed Modification:

- This action aligns the referendum project plan (“The Plan” as defined in the resolution authorizing the referendum) to match the proposed FY 2006-2010 Five-Year Capital Plan.

### Reason for Modification:

- Many of the projects in the Plan are funded by sources other than the ½-Cent Sales Surtax, however they are presented here because they are included in “The Plan”. **THERE HAS BEEN NO CHANGE TO THE USE OR AMOUNT OF THE ½-CENT SALES SURTAX; IT REMAINS AT \$560 MILLION AND THE PROJECTS ARE BEING FUNDED AND CONSTRUCTED AS PROPOSED.**
- Each year the School District is required to update the Five-Year Capital Plan. This exercise involves numerous steps including, but not limited to:
  - updating enrollment projections
  - identifying new schools needed to meet school concurrency
  - including additional schools to be modernized
  - adding projects required based on programmatic needs
  - updating project budgets
  - updating project status
  - receiving input from the public, municipalities, advisory committees, Board Members and others
- Previously approved budget and schedule amendments have been reflected, however, budget and schedule amendments have also been included for future projects not previously discussed in other ISSOC meetings, therefore, approval of this modification is required at this time.
- Construction price increases have been explained previously, however, a presentation will be made at the September 7<sup>th</sup> meeting to address this issue in more detail.
- The changes that affect these projects are global, therefore, all of the changes are being addressed in this Proposed Plan Modification.

### Additional Considerations:

- All changes are shown on the update of the August 23, 2005 Referendum Program Status Report and the FY 2006-2010 Five-Year Capital Plan.

Date: April 28, 2006



Proposed Plan Modification No. 55

## **1/2-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION**

**Schools/Projects:** Palm Beach Gardens High Modernization

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the project budget for Palm Beach Gardens High Modernization Project from \$92,509,785 to \$94,280,678.*

### **Description of Proposed Modification:**

- This action revises the project budget, but does not change the project opening date.

### **Reason for Modification:**

- A recently completed study by PBS&J which was commissioned by the Miami-Dade School District revealed that inflation in the Southeast Florida construction market increased an average of 46% between 2003 and 2005. We are still seeing annual inflation rates near or above the 20% mark between 2005 and 2006.
- According to the PBS&J report, factors contributing to these unprecedented inflation rates include, but are not limited to:
  - multiple hurricanes,
  - strong construction market,
  - large capital improvement programs (schools, airports, rail, etc.) in the area,
  - significant material price increases (ex. oil, cement, steel)
  - limited pool of qualified, bondable contractors and subcontractors,
  - limited pool of trade workers,
  - increased cost of insurance
- Contractors are also reporting that the implementation of the Jessica Lunsford Act is also driving up prices as several subcontractors have indicated that they either can not or will not bid on District projects due to the fingerprinting and screening requirements. We have had two projects where we have had to go with the second lowest bidder for a particular trade and in each case the price increased by nearly \$200,000.

### **Additional Considerations:**

- This project is being built by the same contractor that was able to help us reduce the project budget on the J.I. Leonard HS Modernization by over \$7 million, but market conditions has made it impossible to complete the project within the previous budget.

**Date:** January 10, 2007



**Proposed Plan Modification No. 87**

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**School/Project:** Palm Beach Gardens High Modernization

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Palm Beach Gardens High Modernization from \$94,280,678 to \$98,780,678.*

**Description of Proposed Modification:**

- This action revises the project budget, but does not affect the opening date.

**Reason for Modification:**

- The construction budget is being revised based upon a construction phase estimate by the construction manager.

**Additional Considerations:**

- COPs funds were already borrowed for this project, therefore funding is limited.
- The scope of this project will include the new school exclusive of the stadium and fields.
- A future item will be presented to the ISSOC to transfer funds from another project in this same COPs issue to cover the cost of interior buildout the auditorium and gymnasium, which is not currently included in the revised budget.
- There will be a separate project with separate funding for the stadium, fields and FF&E.

Date: April 18, 2007



Proposed Plan Modification No. 104

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**School/Project:** Palm Beach Gardens High Modernization

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the Opening Date for Palm Beach Gardens High Modernization from CY 2008 to CY 2009.*

**Description of Proposed Modification:**

Revisions	Yes	No
Opening Date	✓	
Timing of Funding		✓
Project Budget		✓

**Reason for Modification:**

- The project has been delayed as result of changes to the design associated with program changes recommended by the District as well as aesthetic changes required by the City of Palm Beach Gardens.
- Staff is in the process of determining the extent to which the delay is attributable to the architect, District decisions and outside agencies.

**Additional Considerations:**

- This project is under construction.

Date: June 25, 2007



Proposed Plan Modification No. 119

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**School/Project:** Palm Beach Gardens High Modernization

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Palm Beach Gardens High Modernization from \$98,780,678 to \$104,981,784.*

**Description of Proposed Modification:**

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

**Reason for Modification:**

- This Project Budget is being revised to cover the negotiated Guaranteed Maximum Price (GMP) approved by the Board on May 2, 2007.
- The building cost is \$187/sf and the total project cost is \$214/sf including demolition and site cost.

**Additional Considerations:**

- The school is under construction.

Date: October 10, 2007



Proposed Plan Modification No. 130

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**School/Project:** Various Projects

**Recommendation:** *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2008-2012 Five-Year Capital Plan.*

**Description of Proposed Modification:**

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

**Reason for Modification:**

1. This action revises the project budgets, timing of funding and opening dates for various projects in accordance with the FY 2008-2012 Five-Year Capital Plan approved by the School Board on September 5, 2008.
2. The budgets included in the FY 2008-2012 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a reasonable annual inflation rate. Additional funds have been placed in Construction Contingency for unanticipated increases.
3. Budget changes are typically for one of the following reasons: (1) reflect latest design phase (Schematic Design, Design Development or Construction Documents) estimate or negotiated Guaranteed Maximum Price, (2) reflect negotiated change orders, or (3) reflect revised inflation assumptions.
4. The only scope changes are: (1) reduction of the new Riviera Beach HS (03-MMM) from a 1,800 to 1,500 student capacity, and (2) increase planned capacity of Manatee ES Addition from 970 to 1,200 students.
5. The opening dates were revised for projects were revised due to issues associated with site acquisition in addition to funding. This is the case with the Pahokee Stadium, Pahokee Area MS (03-MM), and Royal Palm Beach Area ES (03-W).
6. The changes proposed are in large part the result of the need to cut approximately \$212 million from the 5-Year Capital Plan due to actual and projected decreases in funding as well and lower enrollment projections. Property tax, impact fees and Class Size Reduction revenues for FY 2008 were all lower than previously projected.
7. Staff implemented a prioritization process which was thoroughly feted amongst the School Board Members at several public meetings.
8. These changes are essentially the same as those presented to the ISSOC at the June 25, 2007 ISSOC Meeting. There have been no changes to the opening dates of any projects since that meeting, however, project budgets and some funding dates have been updated.



A report comparing the differences between the June 25<sup>th</sup> information and the current information is provided for reference.

**Additional Considerations:**

1. No project that was included in Referendum Plan has been deleted as a result of this action. Some projects have been rescheduled due to lower enrollment projections and/or funding.
2. No changes were made which would cause the District to violate School Concurrency, however, it is possible that some modulars, which are counted towards permanent capacity, may be needed at a few schools in order to meet the required Level of Service.
3. Most projects are funded in two fiscal years. The first fiscal year funding typically covers the cost of pre-construction activities including planning and design, and the second fiscal year of funding covers construction and furnishings.

Date: September 2, 2009



Proposed Plan Modification No. 153

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**Schools/Projects:** Various Projects

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for the projects indicated below.*

**Description of Proposed Modification:**

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

**Reason for Modification:**

1. These projects have been completed and are being closed out with excess funds being returned to the District. There may be additional small amounts of funds to come back to the District after this approval. This is because we typically do not take all of the money out of the project until we are certain there are not any other unresolved issues.


Project	Current Budget	Proposed Budget
Allamanda Elementary Modernization	\$28,323,202	\$26,676,209
Barton Elementary Modernization	\$33,193,266	\$32,190,210
Boca Raton Middle Modernization	\$36,413,919	\$35,723,039
Congress Middle Modernization	\$31,367,517	\$31,195,971
Forest Park Elementary Modernization	\$30,870,768	\$30,283,761
J. F. Kennedy Middle Modernization	\$32,603,144	\$32,430,344
Palm Beach Gardens Elementary Mod	\$28,114,256	\$27,238,962
Palm Beach Gardens High Modernization	\$106,022,848	\$105,522,848
Rolling Green Elementary Modernization	\$25,799,272	\$25,654,724
Royal Palm School Modernization	\$44,267,281	\$43,192,283
Westward Elementary Modernization	\$32,342,879	\$31,992,878
Bak Middle School of the Arts Auditorium	\$4,993,477	\$4,876,705
Banyan Creek Elementary Addition	\$13,794,581	\$11,758,451
Benoist Farms Elementary Pre-K Addition	\$4,507,196	\$4,001,632
Boca Raton High Academy and Science	\$20,563,059	\$20,401,322
Carver Middle Addition	\$10,130,872	\$10,096,859

Cholee Lake Elementary Pre-K Addition	\$2,164,722	\$2,101,529
Citrus Cove Elementary Addition	\$14,289,747	\$14,022,535
Glades Central High Academy	\$9,577,320	\$8,995,217
Indian Pines Elementary Addition & Brick	\$13,424,520	\$12,472,269
Jerry Thomas Elementary Addition	\$15,611,674	\$15,533,464
Okeeheree Middle Addition	\$9,529,191	\$9,319,112
Relocatables & Modulares - Replacement	\$87,313,114	\$84,563,114
Village Academy - Middle School Addition	\$19,526,025	\$18,421,242
<b>Totals:</b>	\$654,743,850	\$638,664,680
<b>Net Increase (Decrease):</b>		(\$16,079,170)

**Additional Considerations:**

1. There was no reduction of the scope of these projects in order to achieve these savings.

Date: September 7, 2011



**Proposed Plan Modification No. 164**

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**Schools/Projects:** Various Projects

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Various Projects as indicated below as part of the close-out process.*

**Description of Proposed Modification:**

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

**Reason for Modification:**

1. These projects have been or are very close to be completed and unused funds are being deducted from the project budgets.

Project	Current Budget	Proposed Budget	Closeout Status
Riviera Beach Area High (02-MMM)	\$2,500,000	\$49,816	Final
Everglades Elementary School (03-W)	\$27,378,116	\$25,778,116	Partial
Pine Jog Elem (03-Y)	\$37,367,546	\$36,271,087	Final
Sunset Palms Elem (03-Z)	\$29,324,120	\$29,234,887	Final
Allamanda Elementary Modernization	\$26,676,209	\$26,675,245	Final
Barton Elementary Modernization	\$32,190,210	\$32,120,210	Final
Boca Raton Middle Modernization	\$35,723,039	\$35,501,423	Final
J. F. Kennedy Middle Modernization	\$32,430,344	\$32,145,427	Final
Palm Beach Gardens High Modernization	\$105,522,848	\$105,372,737	Partial
Royal Palm School Modernization	\$42,092,283	\$40,642,282	Partial
Suncoast High Modernization	\$91,541,495	\$88,541,495	Partial
Alternative Schools Master Plan	\$75,000	\$0	Final
Banyan Creek Elementary Addition	\$11,758,451	\$11,716,748	Final
Belle Glade Elementary Addition & Pre-K	\$7,827,638	\$7,527,637	Partial
Benoist Farms Elementary Pre-K Addition	\$4,001,237	\$4,001,227	Partial
Boca Raton High Stadium	\$10,499,246	\$10,467,726	Final
Citrus Cove Elementary Addition	\$13,935,580	\$13,903,350	Final
Glades Central High Academy	\$9,036,270	\$9,027,280	Final
Jupiter Middle Addition	\$388,459	\$202,497	Final
Lake Worth Middle Core Addition	\$1,500,000	\$1,100,000	Partial
Manatee Elementary Addition	\$15,809,357	\$14,484,357	Partial
Okecheelee Middle Addition	\$9,319,111	\$9,313,940	Final
Pahokee High Stadium	\$13,223,422	\$13,223,362	Partial
Palm Beach Lakes High Auditorium	\$11,422,512	\$11,357,618	Final
Santaluces High Academy	\$8,171,162	\$8,162,279	Final
Village Academy - High School Addition (buildout)	\$1,700,000	\$1,019,658	Partial
Village Academy - Middle School Addition	\$18,421,242	\$18,384,099	Final

Wellington Elementary Addition	\$22,205,230	\$21,952,000	Partial
Wellington High Auditorium	\$13,190,890	\$12,624,905	Final
RAN	\$843,227	\$737,854	Final
<b>Totals:</b>	<b>\$636,074,244</b>	<b>\$621,539,262</b>	
<b>Net Increase (Decrease):</b>		(\$14,534,982)	

**Additional Considerations:**

1. The Alternative Education Master Plan was prepared by in-house staff at no additional cost to the District. (<http://www.palmbeachschools.org/planning/FYP2011/AlternativeEducationCover.asp>)
2. Staff continues to close out projects and returning funds to the Capital Budget.

Date: March 4, 2016



Proposed Plan Modification No. 169

**½-CENT SALES TAX REFERENDUM RESOLUTION  
CAPITAL PLAN MODIFICATION**

**Schools/Projects:** Various Projects

**Recommendation:** *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budget for Various Projects as indicated below as part of the close-out process.*

**Description of Proposed Modification:**

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

**Reason for Modification:**

1. These projects have been completed and unused funds are being deducted from the project budgets. Remaining sales tax revenues were directed to Restricted Reserve. Other remaining dollars from other funding sources were redirected within the capital budget.

Project	Current Budget	Proposed Budget	Closeout Status
Pahokee Area Mid (03-MM)	\$37,296,467	\$36,118,974	Final
Everglades Elementary School (03-W)	\$25,778,116	\$24,166,637	Final
Berkshire Elementary Modernization	\$28,218,325	\$28,221,597	Final
Boca Raton Middle Modernization	\$35,501,423	\$35,489,779	Final
Galaxy Elementary Modernization	\$29,650,055	\$29,358,579	Final
John I. Leonard High Modernization	\$69,181,685	\$69,172,992	Final
North Palm Beach Elementary Modernization	\$29,000,000	\$26,059,867	Final
Northboro Elementary Modernization	\$33,409,133	\$31,492,559	Final
Palm Beach Gardens High Modernization	\$105,372,737	\$104,494,490	Final
Palm Springs Middle (Jefferson Davis) Mod	\$34,869,138	\$34,784,912	Final
Plumosa School of the Arts Modernization	\$30,794,289	\$30,384,456	Final
Royal Palm School Modernization	\$40,642,282	\$40,291,402	Final
Suncoast High Modernization	\$88,541,495	\$86,825,282	Final
Westward Elementary Modernization	\$31,745,826	\$31,691,976	Final
Academies at Existing Schools	\$7,923,356	\$5,586,394	Final
Belle Glade Elementary Addition & Pre-K	\$7,527,638	\$7,330,599	Final
Benoist Farms Elementary Pre-K Addition	\$4,001,227	\$3,874,445	Final
Boca Raton High Swimming Pool	\$3,391,548	\$3,272,895	Final
Boynton Beach High Academy	\$10,620,034	\$10,247,253	Final
Carver Middle Addition	\$10,096,859	\$10,060,175	Final
Carver Middle Core Addition	\$300,000	\$194,380	Final
Cholee Lake Elementary Pre-K Addition	\$2,101,529	\$1,963,776	Final
Crestwood Middle Addition (includes Core)	\$14,697,942	\$14,416,613	Final
Dr. MM Bethune Elementary Pre-K Addition	\$60,375	\$61,036	Final
Indian Pines Elementary Addition & Brick	\$12,458,237	\$12,458,232	Final
Indian Pines Elementary Pre-K Addition	\$2,224,990	\$2,117,728	Final

Lake Worth Middle Core Addition	\$1,100,000	\$993,515	Final
Manatee Elementary Addition	\$14,484,357	\$13,408,292	Final
Pahokee High Stadium	\$13,223,362	\$12,496,981	Final
Palm Beach Lakes High Academy & Addition	\$14,109,847	\$13,664,411	Final
Santaluces High Academy	\$8,162,279	\$8,162,274	Final
Seminole Trails Elementary Addition	\$13,964,011	\$12,866,219	Final
Village Academy - High School Addition (buildout)	\$1,026,264	\$1,026,249	Final
Wellington Elementary Addition	\$21,952,000	\$21,649,669	Final
West Tech Ed Center Modifications	\$1,914,043	\$1,350,452	Final
Whispering Pines Elementary Addition	\$4,518,105	\$4,418,415	Final
Whispering Pines Elementary Classroom and Core Addition	\$9,052,536	\$8,978,232	Final
<b>Totals:</b>	<b>\$729,294,876</b>	<b>\$713,812,262</b>	
<b>Net Increase (Decrease):</b>		<b>(\$15,482,614)</b>	