



Palm Beach Gardens
ELEMENTARY SCHOOL

Palm Beach Gardens Public Schools

Date: April 6, 2005



Proposed Plan Modification No. 10

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Palm Beach Gardens Elementary School Modernization

Recommendation: *I recommend the ½-Cent Sales Tax Oversight Committee approve the Proposed Plan Modification revising the opening date for Palm Beach Gardens Elementary School Modernization Project from 2008 to 2007.*

Description of Proposed Modification:

- This action modifies the opening date for the elementary school from 2008 to 2007.

Reason for Modification:

- Construction was always scheduled to start in 2006 and the new buildings can be completed by 2007 although demolition of the old building and completion of the site work will run into 2008.
- There is adequate space on the campus to avoid multiple phases of construction for the buildings.

Additional Considerations:

- This modification is not expected to affect the project budget as the date of the guaranteed maximum price (GMP) award fixes the contract price, therefore we do not avoid a year of inflation.

Date: September 7, 2005



Proposed Plan Modification No. 29

½-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION

School/Project: Various Projects

Recommendation: *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2006-2010 Five-Year Capital Plan.*

Description of Proposed Modification:

- This action aligns the referendum project plan (“The Plan” as defined in the resolution authorizing the referendum) to match the proposed FY 2006-2010 Five-Year Capital Plan.


Reason for Modification:

- Many of the projects in the Plan are funded by sources other than the ½-Cent Sales Surtax, however they are presented here because they are included in “The Plan”. **THERE HAS BEEN NO CHANGE TO THE USE OR AMOUNT OF THE ½-CENT SALES SURTAX; IT REMAINS AT \$560 MILLION AND THE PROJECTS ARE BEING FUNDED AND CONSTRUCTED AS PROPOSED.**
- Each year the School District is required to update the Five-Year Capital Plan. This exercise involves numerous steps including, but not limited to:
 - updating enrollment projections
 - identifying new schools needed to meet school concurrency
 - including additional schools to be modernized
 - adding projects required based on programmatic needs
 - updating project budgets
 - updating project status
 - receiving input from the public, municipalities, advisory committees, Board Members and others
- Previously approved budget and schedule amendments have been reflected, however, budget and schedule amendments have also been included for future projects not previously discussed in other ISSOC meetings, therefore, approval of this modification is required at this time.
- Construction price increases have been explained previously, however, a presentation will be made at the September 7th meeting to address this issue in more detail.
- The changes that affect these projects are global, therefore, all of the changes are being addressed in this Proposed Plan Modification.

Additional Considerations:

- All changes are shown on the update of the August 23, 2005 Referendum Program Status Report and the FY 2006-2010 Five-Year Capital Plan.

Date: January 11, 2006



Proposed Plan Modification No. 44

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Modernizations of North Palm Beach, Northboro and Palm Beach Gardens elementary schools.

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the opening date for North Palm Beach ES from 2009 to 2010, Northboro ES from 2010 to 2011, and for Palm Beach Gardens ES from 2007 to 2008.*

Description of Proposed Modification:

- This action modifies the opening dates of these three schools, but does not modify the project budgets.

Reason for Modification:

- This change is being proposed to allow the District to save \$4 million on the cost of a temporary holding school.
- The current plan is to build a holding school on the campus of D.D. Eisenhower ES and move each of these three (3) schools into the holding school, one at a time, while we rebuild each respective school. The cost of the temporary holding school is approximately \$4 million. The temporary holding school would be constructed using modulars and concreteables with covered walkways and the necessary site work.
- This new proposal is to construct the new D.D. Eisenhower ES, move the old school over to the new school and then use the existing D.D. Eisenhower ES as a holding school for these three (3) schools thus saving the cost of the holding school. There may be some modest costs for preparing the existing D.D. Eisenhower ES to be used as a holding school, but that will be far less than \$4 million needed for the temporary holding school.
- This option was considered previously, but we had no way to fund the construction of the new D.D. Eisenhower ES. We solved this problem by shifting the funding for each of the projects as indicated in the table below.
- Note that the opening dates for Palm Beach Gardens ES and North Palm Beach ES simply go back to their original opening dates. The opening date for Northboro ES gets moved back one year from the original opening date. The opening date for D.D. Eisenhower ES gets moved up from 2011 to 2007.
- D.D. Eisenhower ES is not included on the list from the referendum resolution because it was not planned for the five-year planning period (FY 2005 – FY 2009), which was the basis of the referendum.

Date: July 19, 2006



Proposed Plan Modification No. 69

½-CENT SALES TAX REFERENDUM RESOLUTION CAPITAL PLAN MODIFICATION

School/Project: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for various projects as indicated in the Project Status Report dated July 19, 2006.*

Description of Proposed Modification:

- This action revises the project budgets for various projects in accordance with the draft FY 2007-2011 Five-Year Capital Plan.
- The budgets included in the draft FY 2007-2011 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a 3% annual inflation rate; however, additional funds have been placed in Construction Contingency to account for a higher inflation rate.

Reason for Modification:

- Despite a recent decline in the residential construction market, the overall construction market continues to be very active as various projects currently underway are continuing. As reported at the April 28, 2006 ISSOC Meeting, a study by PBS&J reports construction cost escalation over the past few years has averaged approximately 23% per year.
- The continuation of this trend is supported by a June 16, 2006 press release by Turner Construction and a July 3, 2006 report by SKANSKA. These sources cite issues such as increased global demand for cement, aluminum, copper, and asphalt as well as rising oil prices exacerbated by global unrest which is driving up the costs for nearly all other construction materials and services that are either mined or delivered. They also note that the market is still very busy which is resulting in shortages of skilled labor and subcontractors.

Additional Considerations:

- The budgets for the Pre-K Centers at various schools are essentially unchanged, however, staff is in the middle of evaluating the various sites and we expect to have better budget information prior to finalizing the FY 2007-2011 5-Year Capital Plan. The Board has asked staff to add scope to these Pre-K Center projects if the budgets allow.
- Since the FY 2007-2011 5-Year Capital Plan is still in the development stage these budgets may be revised prior to the September 13, 2006 adoption. If they are revised they will be brought back to the ISSOC for review and approval.

Date: October 10, 2007



Proposed Plan Modification No. 130

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School/Project: Various Projects

Recommendation: *I recommend the Independent Sales Surtax Oversight Committee approve the Proposed Plan Modification revising the Plan to match the FY 2008-2012 Five-Year Capital Plan.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

Reason for Modification:


1. This action revises the project budgets, timing of funding and opening dates for various projects in accordance with the FY 2008-2012 Five-Year Capital Plan approved by the School Board on September 5, 2008.
2. The budgets included in the FY 2008-2012 Five-Year Capital Plan reflect the most recently awarded projects of similar scope plus a reasonable annual inflation rate. Additional funds have been placed in Construction Contingency for unanticipated increases.
3. Budget changes are typically for one of the following reasons: (1) reflect latest design phase (Schematic Design, Design Development or Construction Documents) estimate or negotiated Guaranteed Maximum Price, (2) reflect negotiated change orders, or (3) reflect revised inflation assumptions.
4. The only scope changes are: (1) reduction of the new Riviera Beach HS (03-MMM) from a 1,800 to 1,500 student capacity, and (2) increase planned capacity of Manatee ES Addition from 970 to 1,200 students.
5. The opening dates were revised for projects were revised due to issues associated with site acquisition in addition to funding. This is the case with the Pahokee Stadium, Pahokee Area MS (03-MM), and Royal Palm Beach Area ES (03-W).
6. The changes proposed are in large part the result of the need to cut approximately \$212 million from the 5-Year Capital Plan due to actual and projected decreases in funding as well and lower enrollment projections. Property tax, impact fees and Class Size Reduction revenues for FY 2008 were all lower than previously projected.
7. Staff implemented a prioritization process which was thoroughly feted amongst the School Board Members at several public meetings.
8. These changes are essentially the same as those presented to the ISSOC at the June 25, 2007 ISSOC Meeting. There have been no changes to the opening dates of any projects since that meeting, however, project budgets and some funding dates have been updated.

A report comparing the differences between the June 25th information and the current information is provided for reference.

Additional Considerations:

1. No project that was included in Referendum Plan has been deleted as a result of this action. Some projects have been rescheduled due to lower enrollment projections and/or funding.
2. No changes were made which would cause the District to violate School Concurrency, however, it is possible that some modulars, which are counted towards permanent capacity, may be needed at a few schools in order to meet the required Level of Service.
3. Most projects are funded in two fiscal years. The first fiscal year funding typically covers the cost of pre-construction activities including planning and design, and the second fiscal year of funding covers construction and furnishings.

Date: July 15, 2009



Proposed Plan Modification No. 150

**1/2-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

School(s)/Project(s): Elbridge Gale ES (02-U), Marsh Pointe ES (03-X), Emerald Cove ES (02-JJ), Sunset Palms ES (03-Z), Allamanda ES, Berkshire ES, Congress MS Modernization, Indian Ridge School Modernization, John F. Kennedy MS Modernization, Palm Beach Gardens ES Modernization, Palm Springs MS Modernization, Bak MSOA Auditorium, Boca Raton HS Stadium, Boynton Beach HS Academy, Indian Pines ES Addition & Brick Replacement, Indian Pines ES Pre-K Addition, Limestone Creek ES Addition & Brick Replacement, Pahokee HS Stadium, Palm Beach Lakes High Academy & Addition, Santaluces HS Academy, Spanish River HS Auditorium, Wellington Elementary Addition, and Wellington HS Auditorium.

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the project budgets for Elbridge Gale ES (02-U), Marsh Pointe ES (03-X), Emerald Cove ES (02-JJ), Sunset Palms ES (03-Z), Allamanda ES, Berkshire ES, Congress MS Modernization, Indian Ridge School Modernization, John F. Kennedy MS Modernization, Palm Beach Gardens ES Modernization, Palm Springs MS Modernization, Bak MSOA Auditorium, Boca Raton HS Stadium, Boynton Beach HS Academy, Indian Pines ES Addition & Brick Replacement, Indian Pines ES Pre-K Addition, Limestone Creek ES Addition & Brick Replacement, Pahokee HS Stadium, Palm Beach Lakes High Academy & Addition, Santaluces HS Academy, Spanish River HS Auditorium, Wellington Elementary Addition, and Wellington HS Auditorium.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:


1. These projects have been completed or are nearing completion, and they have excess funds which can be returned to the District. There may be additional small amounts of funds coming back to the District after this approval as we complete the closeout process for these and other projects.

Project	Current Budget	Proposed Budget
Elbridge Gale Elem (02-U)	\$18,646,212	\$18,631,765
Marsh Pointe ES (03-X)	\$21,937,817	\$21,413,071
Emerald Cove Middle (02-JJ)	\$34,634,593	\$33,939,695
Sunset Palms ES (03-Z)	\$30,065,316	\$29,334,204
Allamanda ES Modernization	\$28,978,930	\$28,323,202
Berkshire ES Modernization	\$28,602,807	\$28,256,135
Congress Middle Modernization	\$31,752,521	\$31,367,517
Indian Ridge School Modernization	\$15,574,917	\$15,563,026
John F. Kennedy MS Modernization	\$33,750,090	\$32,603,144
Palm Beach Gardens ES Modernization	\$28,675,511	\$28,114,256
Palm Springs Middle (Jefferson Davis) Mod	\$35,442,787	\$34,887,997
Bak MSOA Auditorium	\$5,000,000	\$4,993,477
Boca Raton HS Stadium	\$11,190,467	\$10,499,246
Boynton Beach HS Academy	\$10,715,000	\$9,923,889
Indian Pines ES Addition & Brick Replacement	\$13,440,520	\$13,424,520
Indian Pines ES Pre-K Addition	\$2,211,221	\$2,145,091
Limestone Creek Elem Addition & Brick	\$13,632,916	\$13,201,645
Pahokee HS Stadium	\$13,223,423	\$12,796,110
Palm Beach Lakes High Academy & Addition	\$15,621,191	\$14,334,615
Santaluces HS Academy	\$9,202,034	\$9,184,723
Spanish River High Auditorium	\$9,743,663	\$9,273,233
Wellington Elementary Addition	\$21,805,230	\$21,620,777
Wellington HS Auditorium	\$13,650,889	\$10,857,249
Totals:	\$447,498,055	\$434,688,587
Net Increase (Decrease):		(\$12,809,468)

Additional Considerations:

1. Staff recommends that the returned funds be used to complete other projects on the Referendum List and other School Board priorities. This will be accomplished through the 5-Year Capital Plan process.
2. There was no reduction of the scope of these projects in order to achieve these savings.

Date: September 2, 2009



Proposed Plan Modification No. 153

**½-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for the projects indicated below.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date	✓	
Timing of Funding	✓	
Project Budget	✓	
Scope Change	✓	

Reason for Modification:

1. These projects have been completed and are being closed out with excess funds being returned to the District. There may be additional small amounts of funds to come back to the District after this approval. This is because we typically do not take all of the money out of the project until we are certain there are not any other unresolved issues.

Project	Current Budget	Proposed Budget
Allamanda Elementary Modernization	\$28,323,202	\$26,676,209
Barton Elementary Modernization	\$33,193,266	\$32,190,210
Boca Raton Middle Modernization	\$36,413,919	\$35,723,039
Congress Middle Modernization	\$31,367,517	\$31,195,971
Forest Park Elementary Modernization	\$30,870,768	\$30,283,761
J. F. Kennedy Middle Modernization	\$32,603,144	\$32,430,344
Palm Beach Gardens Elementary Mod	\$28,114,256	\$27,238,962
Palm Beach Gardens High Modernization	\$106,022,848	\$105,522,848
Rolling Green Elementary Modernization	\$25,799,272	\$25,654,724
Royal Palm School Modernization	\$44,267,281	\$43,192,283
Westward Elementary Modernization	\$32,342,879	\$31,992,878
Bak Middle School of the Arts Auditorium	\$4,993,477	\$4,876,705
Banyan Creek Elementary Addition	\$13,794,581	\$11,758,451
Benoist Farms Elementary Pre-K Addition	\$4,507,196	\$4,001,632
Boca Raton High Academy and Science	\$20,563,059	\$20,401,322
Carver Middle Addition	\$10,130,872	\$10,096,859

Cholee Lake Elementary Pre-K Addition	\$2,164,722	\$2,101,529
Citrus Cove Elementary Addition	\$14,289,747	\$14,022,535
Glades Central High Academy	\$9,577,320	\$8,995,217
Indian Pines Elementary Addition & Brick	\$13,424,520	\$12,472,269
Jerry Thomas Elementary Addition	\$15,611,674	\$15,533,464
Okeehelie Middle Addition	\$9,529,191	\$9,319,112
Relocatables & Modulares - Replacement	\$87,313,114	\$84,563,114
Village Academy - Middle School Addition	\$19,526,025	\$18,421,242
Totals:	\$654,743,850	\$638,664,680
Net Increase (Decrease):		(\$16,079,170)

Additional Considerations:

1. There was no reduction of the scope of these projects in order to achieve these savings.

Date: January 19, 2011



Proposed Plan Modification No. 160

**1/2-CENT SALES TAX REFERENDUM RESOLUTION
CAPITAL PLAN MODIFICATION**

Schools/Projects: Various Projects

Recommendation: *I recommend the ISSOC approve the Proposed Plan Modification revising the Project Budgets for the projects indicated below.*

Description of Proposed Modification:

Revisions	Yes	No
Opening Date		✓
Timing of Funding		✓
Project Budget	✓	
Scope Change		✓

Reason for Modification:

1. These projects have been completed and are being closed out with excess funds being returned to the District. There may be additional small amounts of funds to come back to the District after this approval. This is because we typically do not take all of the money out of the project until we are certain there are not any other unresolved issues.

Project	Current Budget	Proposed Budget	Closeout Status
Marsh Pointe Elem (03-X)	\$21,311,387	\$21,301,526	Final
Sunset Palms Elem (03-Z)	\$29,334,204	\$29,324,120	Partial
Berkshire Elementary Modernization	\$28,230,105	\$28,218,325	Final
Forest Park Elementary Modernization	\$30,282,454	\$30,266,904	Final
Palm Beach Gardens Elementary Mod	\$27,238,962	\$27,150,309	Final
Palm Springs Middle Modernization	\$34,887,997	\$34,869,138	Partial
Rolling Green Elementary Modernization	\$25,612,605	\$25,588,917	Final
Westward Elementary Modernization	\$31,752,878	\$31,745,825	Partial
Benoist Farms Elementary Pre-K Addition	\$4,001,632	\$4,001,237	Partial
Boynton Beach High Academy	\$10,630,589	\$10,620,034	Partial
Citrus Cove Elementary Addition	\$14,018,201	\$13,935,580	Partial
Dr. MM Bethune Elem Pre-K Addition	\$66,410	\$60,375	Final
Indian Pines Elementary Pre-K Addition	\$2,225,091	\$2,224,990	Partial
Lake Worth Middle Addition	\$8,441,621	\$8,423,383	Final
Limestone Creek Elem Addition & Brick	\$13,201,645	\$13,201,612	Final
Palm Beach Lakes High Auditorium	\$11,427,512	\$11,422,512	Partial
Santalucas High Academy	\$8,985,505	\$8,171,162	Final
South Olive Elementary Pre-K Addition	\$73,029	\$57,577	Final
Totals:	\$302,721,827	\$300,583,526	
Net Increase (Decrease):		(\$1,138,301)	

Additional Considerations:

1. There will continue to be budget changes, some minor and some large, as projects are closed out.